


North Bay Village Hall



ID	 Task Mode	Task Name	Duration	Start	Finish	Qtr 1, 2025 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 2, 2025 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 3, 2025 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 4, 2025 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 1, 2026 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 2, 2026 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 3, 2026 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 4, 2026 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 1, 2027 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 2, 2027 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 3, 2027 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 4, 2027 JanFebMarAprMayJunJulAugSepOctNovDec	Qtr 1, 2028 JanFebMarAprMayJunJulAugSepOctNovDec
1		North Bay Village Timeline	684 days	Tue 3/18/25	Fri 10/29/27													
2		Start	0 days	Tue 3/18/25	Tue 3/18/25													
3		Change of Order for Additional Architectural Services	5 days	Tue 3/18/25	Mon 3/24/25													
4		Revision Plans to include additional Floor	81 days	Tue 3/25/25	Tue 7/15/25													
5		Permitting	81 days	Wed 7/16/25	Wed 11/5/25													
6		Preparing full Bid Set	21 days	Wed 10/22/25	Wed 11/19/25													
7		EXP Constructability Review 1	12 days	Wed 7/16/25	Thu 7/31/25													
8		Addressing Comments for CR1	11 days	Fri 8/1/25	Fri 8/15/25													
9		EXP Constructability Review 2	11 days	Thu 11/20/25	Thu 12/4/25													
10		Adressing Comments for CR2	10 days	Fri 12/5/25	Thu 12/18/25													
11		Art in Public Places Selection Process	130 days	Mon 5/5/25	Fri 10/31/25													
12		Art in Public Places Implementation	100 days	Mon 11/3/25	Fri 3/20/26													
13		RFQ/Bid Development for Construction Contract	21 days	Mon 6/2/25	Mon 6/30/25													
14		RFQ out on the Street	22 days	Tue 7/8/25	Wed 8/6/25													
15		Shortlisted contractors provide pricing	21 days	Thu 11/20/25	Thu 12/18/25													
16		Selection Process and Negotiations	21 days	Fri 12/19/25	Fri 1/16/26													
17		Taking the Construction Contract to Commision for approval	30 days	Mon 1/19/26	Fri 2/27/26													
18		NTP	11 days	Fri 3/6/26	Fri 3/20/26													
19		Mobilization	20 days	Mon 3/23/26	Fri 4/17/26													
20		Construction	400 days	Mon 4/20/26	Fri 10/29/27													
21		Furniture Solicitation Package Revision	181 days	Mon 9/1/25	Mon 5/11/26													

Construction